| BHRUHAT BANGALORE MAHANAGARA PALIKE | | |
|---|---|---|
| FOR THE GRANT OF EXTENSION OF TIME | | |
| 1 | Name of work | **Improvements to roads and Drains in 1st Main road, 1st Cross, Ravishankar Residency, Sanjeevininagara in Ward No 07, Byatarayanapura** |
| 2 | Amount of Work Portion | |
| 3 | Estimated Cost | Rs. 9.00 Lakhs |
| 4 | Name of Contractor | Sri U.Ramesh |
| 5 | Agreement No. | 40/2022-2023 |
| 6 | No. and Date under which work order issued | EE/BTP/WO/40/22-23 Date: 13.05.2022 |
| 7 | Time limit fixed for the completion | 90 Days |
| 8 | Date od application by the contractor for granting extension of time | - |
| 9 | Date of receipt of application in the sub division office | - |
| 10 | Extension granted if any | - |
| | i) | - |
| | ii) | - |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 10 % |
| 12 | Work carried out during 1st extension | |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 308 Days. |
| 15 | Date of recommeding time limit applied for | 13.8.22 to 15.6.23 |
| 16 | Whether the orginal application of the contractor is enclosed | - |
| 17 | Balance od work remaining to be done | 90 % |
| 18 | Probable time required for completion of remaining work | 15.6.23 |
| 19 | Cost of work charged establishment charged on the work after the expiry of original period | - |
| 20 | Whether notice as per clause of contract has been issued | - |
| 21 | Remarks of the AEE and the daily rate of Penalty proposed | Sanitary/UGD/Water pipe/work from Ward to Gas pipe work — Hence work delayed EOT may be Approved with nominal penalty. |
| 22 | Remarks of the EE and the daily rate of Penalty proposed | EOT may be Approved as per AEE recommendation with nominal Penality. |

Assistant Engineer

Assistant Executive Engineer
kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
RBMP, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ